

ROWE CONSTRUCTION COMPANY INC Lic. 619134

3236 Eureka Place ❖ Carlsbad ❖ Ca ❖ 92008 ❖ (760)434-0377 ❖ Fax (760)434-5106

Pre-Installation Checklist:

Items listed are to be completed by others prior to our arrival:

Contractor:



Fax:

Superintendent:

Cell:

Project Name:

Project Address:

✓  **Please check and initial when each item is completed.**  **Initial:**

	Copy of final, signed-off shop drawings from manufacturer (fax or email to our office)	
	Finish floor height:	
	Finish floor type:	
	Foundation type: concrete or wood	
	Notch width: To be 1" wider than track system	
	Notch depth: (To be level from end to end) (Enter dimension) →	
	Installation area(s) are to be clean and free of construction materials, debris and in a broom-clean condition. Pocket interiors to be free of debris.	
Framing Preparations:		
	All openings and soffits to be built level and plumb.	
	Pocket opening widths to be ½" or more, wider than manufacturer's minimum specifications.	
	Double pocket systems: one pocket wall must be left open (not framed) to allow access into pocket to install top and bottom tracks.	
	Waterproofing: ex: track barriers, pans, interior of pockets, etc.	
	The openings shall be the dimensions (height & width) according to manufacturer's specifications after area preparation has been completed. (Ex: after waterproofing, framing, light weight concrete, notches in slab, etc.)	
	All backing to be solid wood and a minimum of 1½" thick plywood. (Ex: soffits, into pockets, jambs, etc.)	
	Complete erection of framing or masonry for the reception of the door or window system is to be done in exact accordance with the manufacturer's final/signed-off shop drawings and specifications. All opening dimensions and measurements are to be verified and correct prior to our arrival.	

When checklist is complete, please fax to 760-434-5106. Thank you.